

Verkáætlun Traðarreitur Vestri
Verk 160
Útgáfa A



ID	Verkbáttur	Upphaf	Lok	H2	2024 H1	H2	2025 H1	H2	2026 H1	H2	2027 H1	H2	2028 H1	H2	2029 H1	H2	2030 H1
1	Hönnun	Mon 1.4.24	Fri 30.1.26														
2	Frumhönnun	Mon 1.4.24	Wed 31.7.24														
3	Aðaluppdrættir	Thu 1.8.24	Wed 26.2.25														
4	Innlögn Byggingaráforma	Fri 10.1.25	Fri 10.1.25														
5	Samþykkt byggingaráforma	Tue 21.1.25	Tue 21.1.25														
6	Innlögn aðaluppdrátta	Wed 26.2.25	Wed 26.2.25														
7	Verkteikningar	Thu 27.2.25	Fri 30.1.26														
8	Neðanjarðar	Thu 27.2.25	Thu 29.5.25														
9	Fasi 1 - Digranesvegur	Fri 30.5.25	Wed 30.7.25														
10	Fasi 2 - Vallartröð	Thu 31.7.25	Tue 30.9.25														
11	Fasi 3 - Neðstatröð	Wed 1.10.25	Mon 1.12.25														
12	Fasi 4 - Mannlífsás	Tue 2.12.25	Fri 30.1.26														
13	Undirbúningur	Fri 31.1.25	Wed 18.6.25														
14	Kynning á vefsíðu	Fri 31.1.25	Thu 27.3.25														
15	Færsla Lagnastofna	Thu 27.3.25	Wed 23.4.25														
16	Aftengingar veitustofna	Thu 17.4.25	Thu 24.4.25														
17	Endanleg girðing	Thu 20.3.25	Thu 24.4.25														
18	Aðstöðusköpun	Thu 3.4.25	Wed 7.5.25														
19	Bráðabirgða veitustofnar	Thu 17.4.25	Wed 30.4.25														
20	Kynning á sprengivinnu í nærumhverfi	Thu 24.4.25	Wed 18.6.25														
21	Úttektir á nærliggjandi húsum	Thu 24.4.25	Wed 18.6.25														
22	Framkvæmdir	Thu 24.4.25	Wed 17.10.25														
23	Jarðvinna og rif	Thu 24.4.25	Wed 31.12.25														
24	Niðurrif	Thu 24.4.25	Wed 16.7.25														
25	Jarðvinna	Thu 17.7.25	Wed 31.12.25														
26	Uppsteypa	Thu 6.11.25	Wed 1.12.27														
27	Bílakjallari	Thu 6.11.25	Wed 20.5.26														
28	Fasi 1 - Digranesvegur	Thu 26.3.26	Wed 27.1.27														

Verkáætlun Traðarreitur Vestri
Verk 160
Útgáfa A

